

Task

Subject: RHVP Update Report

Status: Not Started

Percent 0

Complete:

Total Work: 0

Actual Work: 0

Owner: Cooper, Stephen

-----Original Message-----

From: Cooper, Stephen

Sent: November-10-15 9:00 AM

To: Ferguson, David; Worrton, Jason

Subject: RE: Emailing: INFORMATION UPDATE DRAFT 2015.doc

Dave:

All of the outstanding work has been completed except the following:

1. Dartnall on ramp to RHVP EB- Extend solid lane marking. "Cat's eyes" were installed in this location. If we are proceeding with the line extension, the reflectors will have to be removed and pavement repaired- the cat's eyes may be better, I would suggest we leave them as is. Change in alignment (same section as above)- will need to be completed along with re-surfacing. Requires additional asphalt and re-striping to correct road alignment.

2. Mud St. Interchange- re-striping to a one lane off ramp requires a change to the overhead sign and an updated marking drawing. The drawing will be completed by the end of 2015 and the work will be completed in coordination with the opening of the Upper RHVP (Summer 2016). Chevrons are oversized and additional curve warning signs were added L + R hand signs, a curve warning sign that better reflects the curve condition and a slippery when wet sign. All signs have been upgraded to High Intensity sheeting.

Dynamic Speed signs- all of our signs are being used at other locations. We would need to purchase one specifically for this location. Also, with all the additional signage on this ramp- it may not add value and only add to the sign "clutter" placing greater demand on the driver.

I think we've covered all of the recommendations contained in the report that we can at this point. The remaining items will be addressed once the URHVP is completed (summer 2016) and re-surfacing of this segment occurs.

Steve Cooper C.E.T

Project Manager

Traffic Engineering

Public Works Department - City of Hamilton

330 Wentworth St. N., Hamilton, Ontario L8L 5W2

Email: stephen.cooper@hamilton.ca

Web: <http://hamilton.ca/traffic>

Tel:905.546.2424 x 2558

Hamilton Public Works- Providing Services that bring our City to life!

-----Original Message-----

From: Ferguson, David
Sent: November-04-15 8:19 PM
To: Cooper, Stephen; Worrton, Jason
Subject: Emailing: INFORMATION UPDATE DRAFT 2015.doc

Can you please provide me with an update of the works outlined in this report that were to be completed in 2015, what was done and what is still outstanding?

D

From: Cooper, Stephen
Sent: March-06-15 2:19 PM
To: Ferguson, David
Cc: Worrton, Jason
Subject: RHVP Update- Appendix A

Dave:

Please see the revised Appendix for the RHVP Report, this one better reflects the work we've completed to date.

Please let me know if you have any questions.

Thanks

Steve

Mar 6/15 discussed with Jay about changing appendix A in the report below (original below- old further down) . I advised him I was not comfortable changing it saying we completed the work recommended by CIMA for the Mud St on-ramp @ RHVP as he directed me to do. He said to revise the appendix and re-send.



RHVP Tables for
Steve- REVISED...

From: Cooper, Stephen
Sent: March-03-15 3:11 PM
To: Ferguson, David; Worrton, Jason
Subject: RE: RHVP Update Report

Gents, please see the attached with changes as per Jason and my discussion this morning.

Jason- I left a hard copy on your desk for your review.

Thanks

Steve Cooper c.e.t

From: Cooper, Stephen
Sent: February-27-15 4:15 PM

HAM0042562_0001

Stephen,

Can you please prepare an update report for the RHVP based on the Action items we identified on our previous report and identify what has been completed along with action items that are still to be completed. It should be a short and sweet report and include in the recommendation that the item be removed from the PW OBL.

Report is Due March 2nd.

Thank you,

David Ferguson, C.E.T.

Superintendent of Traffic Engineering

Public Works Department

City of Hamilton

330 Wentworth St. N.,

Hamilton ON, L8L 5W2

e-mail: david.ferguson@hamilton.ca

Tel: (905)546-2424 ext 2433